

News About Your Neighborhood

Independence Township Sashabaw Road: I-75 to South of Clarkston Road

**CONSTRUCTION
UPDATE
November 5, 2018**

Independence Township and the Road Commission for Oakland County have begun construction on Phase I of the Sashabaw Road Reconstruction project. The clearing of trees and brush on the west side of Sashabaw Road is completed. The next phase is beginning and has the following tasks and schedule:

- On November 7 , the contractor will implement a traffic shift that will move traffic away from the construction zone required to install the sanitary sewer. This traffic shift will be in effect both night and day.
- On November 8, the contractor will close the intersection of Sashabaw and Flemings Lake Road to complete the connection to the existing sanitary sewer.
- On November 9, the contractor will open the intersection once construction is complete.
- Work on the Sanitary Sewer installation will continue through Mid-December.

The above schedule is weather dependent.

The road construction portion of the project will begin in the spring of 2019, with project completion scheduled for the fall of 2019.

Thank you for your patience and understanding during this large and inconvenient paving project.

If you have any questions and/or concerns, please contact:

Independence Township
Department of Public Works
6050 Flemings Lake Rd
Clarkston, MI 48346
248-625-8222

Construction Observation
Road Commission for Oakland County
2420 Pontiac Lake Road
Waterford Township, MI 48328
248-858-4804